NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 01-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
49	Constructing brick masonry inspection chamber 600x850mm, and 450mm depth, (clear inside dimension) for pipeline with three or more inlets, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal , foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finished smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS and KSRB 12-8.3.1 : Extra for item no. KSRB12-8.3 depth beyond 450mm and brick masonry chamber with table moulded non-modular bricks of class designation 50 in cement mortar 1:5 for every 150mm depth or part thereof including cost of materials, labour charges, curing complete as per specifications.complete as per specifications and directions of the Engineer in charge.								
	3rd Bill								
	Vivekandha Park								
		2				2.00			
	Present Qty					**2.00**	**Each**		
	Qty Paid In 2nd Bill					**6.00**	**Each**		
	Present Qty					**8.00**	**Each**		
	Qty Deduct In 2nd Bill					**6.00**	**Each**		
	Qty Payable In 3rd Bill					**2.00**	**Each**	**10877.46**	**21755.00**
	Above 125%					**2.00**	**Each**	**10877.46**	**21755.00**

A.E.E. (Project)

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Consultant

Asst. Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 04-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
50	Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications.(For 1000 litre capacity) complete as per specifications and directions of the Engineer in charge.								
	3rd Bill								
	Vivekandha Park								
		1				1.00			
						Present Qty	**1.00**	**Each**	
						Qty Paid In 2nd Bill	**2.00**	**Each**	
						Present Qty	**3.00**	**Each**	
						Qty Deduct In 2nd Bill	**2.00**	**Each**	
						Qty Payable In 3rd Bill	**1.00**	**Each**	
						Upto 125%	**0.50**	**Each**	7447.98 3724.00
						Above 125%	**0.50**	**Each**	7447.98 3724.00

Contractor

Asst. Engineer

Asst. Executive Engineer
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in

Date of Measurement : 05-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
53	Providing and laying heavy duty cobble stones 100mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of M40 over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. complete as per specifications and directions of the								
	3rd Bill								
	Deo marvel Park								
	Gate Entrance								
	Ch:0.00m to 6.20m	1	6.20	5.80		35.96			
	Southern Side								
	Ch:0.00m to 2.20m	1	2.20	2.10		4.62			
						Present Qty	**40.58**	**Sqm**	
						Qty Paid In 2nd Bill	**990.55**	**Sqm**	
						Present Qty	**1031.13**	**Sqm**	
						Qty Deduct In 2nd Bill	**990.55**	**Sqm**	
						Qty Payable In 3rd Bill	**40.58**	**Sqm**	**1191.80**	**48364.00**

A.E.E. (Project)

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Consultant

Asst. Engineer

Asst Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Executive Engineer

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 01-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
54	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1 :2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 ems. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete)complete as per specifications and directions of the Engineer in charge.								
	3rd Bill								
	Vivekananda Park								
	For Fencing								
	B\w Pathway								
	Ch:0.00m to 30.00m	11	2.10			23.10			
	Ch:30.00m to 40.20m	6	2.10			12.60			
	Gap								
	Ch:40.20m to 70.20m	13	2.10			27.30			
	Ch:70.20m to 100.20m	12	2.10			25.20			
	Ch:100.20m to 103.40m	2	2.10			4.20			
	Southern Side								
	Ch:0.00m to 30.00m	12	2.10			25.20			
	Ch:30.00m to 45.80m	8	2.10			16.80			
	Western Side								
	Ch:0.00m to 30.00m	10	2.10			21.00			
	Ch:0.00m to 59.00m	13	2.10			27.30			
					Present Qty	**182.70**	**M**		
					Qty Paid In 2nd Bill	**0.00**	**M**		
					Present Qty	**182.70**	**M**		
					Qty Deduct In 2nd Bill	**0.00**	**M**		
					Qty Payable In 3rd Bill	**182.70**	**M**	**937.00**	**171190.00**

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments @ Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 01-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
55	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint complete as per specifications and directions of the Engineer in charge.								
	3rd Bill								
	Vivekananda Park								
	For Fencing								
	B\w Pathway								
	Ch:0.00m to 30.00m	1	30.00		1.50	45.00			
	Ch:30.00m to 40.20m	1	10.20		1.50	15.30			
	Gap								
	Ch:40.20m to 70.20m	1	30.00		1.50	45.00			
	Ch:70.20m to 100.20m	1	30.00		1.50	45.00			
	Ch:100.20m to 103.40m	1	3.20		1.50	4.80			
	Southern Side								
	Ch:0.00m to 30.00m	1	30.00		1.50	45.00			
	Ch:30.00m to 45.80m	1	15.80		1.50	23.70			
	Western Side								
	Ch:0.00m to 30.00m	1	30.00		1.50	45.00			
	Ch:0.00m to 59.00m	1	29.00		1.50	43.50			
					Present Qty	**312.30**	**Sqm**		
					Qty Paid In 2nd Bill	**0.00**	**Sqm**		
					Present Qty	**312.30**	**Sqm**		
					Qty Deduct In 2nd Bill	**0.00**	**Sqm**		
					Qty Payable In 3rd Bill	**312.30**	**Sqm**	**779.92**	**243570.00**

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Contractor | Consultant | Asst. Engineer | Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 01-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
56	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint. complete as per specifications and directions of the Engineer in charge.								
	3rd Bill								
	Vivekananda Park								
	For Fencing								
	B\w Pathway								
	Ch:0.00m to 30.00m	2	30.00			60.00			
	Ch:30.00m to 40.20m	2	10.20			20.40			
	Gap								
	Ch:40.20m to 70.20m	2	30.00			60.00			
	Ch:70.20m to 100.20m	2	30.00			60.00			
	Ch:100.20m to 103.40m	2	3.20			6.40			
	Southern Side								
	Ch:0.00m to 30.00m	2	30.00			60.00			
	Ch:30.00m to 45.80m	2	15.80			31.60			
	Western Side								
	Ch:0.00m to 30.00m	2	30.00			60.00			
	Ch:0.00m to 59.00m	2	29.00			58.00			
					Present Qty	**416.40**	**M**		
					Qty Paid In 2nd Bill	**0.00**	**M**		
					Present Qty	**416.40**	**M**		
					Qty Deduct In 2nd Bill	**0.00**	**M**		
					Qty Payable In 3rd Bill	**416.40**	**M**	**445.05**	**185318.00**

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Contractor

Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in

Date of Measurement : 05-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
58	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete. complete as per specifications and directions of the Engineer in charge.								
	3rd Bill								
	Gate Entrance Outside								
	Ch:0.00m to 1.40m	1	1.40			1.40			
	Ch:0.00m to 7.10m	1	7.10			7.10			
	Shoulder Drain								
	Ch:0.00m to 1.10m	2	1.10			2.20			
	For Steps	4	0.45			1.80			
	Pole Surrounding	4	0.45			1.80			
	Surrounding	4	0.45			1.80			
	Benches Platform								
	Vivekananda Park								
		10	2.10			21.00			
		10	1.50			15.00			
	Deo Marvel Park								
	Platform F	2	3.80			7.60			
	Norhern Side								
	Platform A To E	5	2.20			11.00			
		10	1.40			14.00			
	Western Side								
	Platform F	2	3.80			7.60			
	Platform G To J	8	1.80			14.40			
	Platform F To J	1	21.40			21.40			
	Gym Platform								
	Ch:0.00m to 17.00m	1	17.00			17.00			
	Ch:0.00m to 5.90m	1	5.90			5.90			
						151.00	**M**		
					Present Qty	**336.00**	**Nos**		
					Qty Paid In 2nd Bill	**1079.00**	**Nos**		
					Present Qty	**1415.00**	**Nos**		
					Qty Deduct In 2nd Bill	**1079.00**	**Nos**		
					Qty Payable In 3rd Bill	**336.00**	**Nos**		
					Above 125%	**336.00**	**Nos**	**445.05**	**149536.00**

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Contractor Consultant Asst. Engineer Asst. Executive Engineer

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 05-07-22

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Detailed Measurements								
89	Supply and fixing of childern Play Equipment Two seater seesaw : The See Saw consists of 2 poles of Dia 114mm and thickness of 2.5mm which balances the horizontal rod at the center which is of size 3110 mm length and Dia 114 mm. It consists of 2 seats which is made of LLDPE virgin plastic of size 305mm X 213 mm X 125 mm. The rates are to be inclusive of supply and installation at site. Inclusive of All Taxes and Transportation Charges. complete as per specifications and directions of the Engineer in charge.								
	3rd Bill								
	Shankar Nag Park	1				1.00			
					Present Qty	**1.00**	**Each**		
					Qty Paid In 2nd Bill	**0.00**	**Each**		
					Total Qty	**1.00**	**Each**		
					Qty Deduct In 2nd Bill	**0.00**	**Each**		
					Qty Payable In 3rd Bill	**1.00**	**Each**	**84312.78**	**84313.00**

Contractor

SOSIUS ENGG. TECH PVT. LTD. Bengaluru 560 010 Consultant

Asst. Engineer

A.E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 04-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
105	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification. complete as per specifications and directions of the								
	3rd Bill								
	Benches Platform								
	Deo Marvel Layout								
	Norhern Side								
	Platform A to E	5	2.10	1.20		12.60			
	Western Side								
	Platform F	1	3.75	3.70		13.88			
	Platform G To J	4	2.10	1.50		12.60			
	Gym platform								
	Ch:0.00m to 17.00m	1	17.00	5.70		96.90			
	Missing Platform								
		7	2.10	1.50		22.05			
		8	2.10	1.50		25.20			
	Vivekananda Park								
	Gym Platform-1	1	5.00	2.60		13.00			
	Gym Platform-2	1	15.50	4.60		71.30			
	Gazib platform Area								
	Area of hexagon=(S Squareroot S2)/2			(3*1.73*3.3*3.3)/2		28.26			
	Benches Platform								
		7	2.10	1.50		22.05			
		3	2.10	1.20		7.56			
	Shankar Nag Park								
	Ch:0.00m to 13.50m	1	13.50	~~10.00~~		135.00			
						Present Qty	**460.39**	**Sqm**	
						Qty Paid In 2nd Bill	**181.35**	**Sqm**	
						Present Qty	**641.74**	**Sqm**	460.39
						Qty Deduct In 2nd Bill	**181.35**	**Sqm**	
						Qty Payable In 3rd Bill	**460.39**	**Sqm**	**1318.98**	**607251.00**

Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore-92

Asst. Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore - 92

SOUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Pre-Measurement : 06-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
108	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. Using 12 X 75mm galvanised flat for alround frame and 20 X 20mm galvanised forged design with square for vertical at 150mm c/c as shown in the drawing including providing forged ornamental arrowhead at top and bottom. The work is inclusive of throughing flat, square rods, placing welding all the joints, including grinding, finishing 2 coats of anticorrosive paint over one coat of metal primer. The rate is inclusive of all materials like MS. Hollow galvanized pipe, flats, forged square rods, cost of labour for all items of work cost painting, welding, cutting, grinding with all lead and lift as per specification including loading and unloading with cost and conveyance of all materials, labour, machinery and incidental								
	3rd Bill								
	Deo Marvel Park								
	For Grill Work								
	Southern Side								
	Ch:0.00m to 30.00m	1	30.00		2.50	75.00			
	Ch:30.00m to 35.90m	1	5.90		2.50	14.75			
	Continue								
	Ch:35.90m to 41.10m	1	5.20		2.50	13.00			
	Ch:41.10m to 45.90m	1	4.80		2.50	12.00			
	Western Side								
	Ch:0.00m to 20.20m	1	20.20		2.50	50.50			
	Ch:20.20m to 42.60m	1	22.40		2.50	56.00			
	Northern Side								
	Ch:0.00m to 13.00m	1	13.00		2.50	32.50			
	Ch:13.00m to 14.30m	1	1.30		2.50	3.25			
	Ch:14.30m to 15.90m	1	1.60		2.50	4.00			
	Ch:15.90m to 17.20m	1	1.30		2.50	3.25			
	Ch:17.20m to 23.40m	1	6.20		2.50	15.50			
	Ch:23.40m to 24.70m	1	1.30		2.50	3.25			
	Ch:24.70m to 26.30m	1	1.60		2.50	4.00			
	Ch:26.30m to 27.60m	1	1.30		2.50	3.25			
	Ch:27.60m to 32.40m	1	4.80		2.50	12.00			
	Ch:32.40m to 33.70m	1	1.30		2.50	3.25			

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

305.50

Contractor

Consultant

Asst. Engineer

Asst. Executive Engineer

Scanned by TapScanner

CF 2053.50

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch:33.70m to 35.20m	1	1.50		2.50	3.75			
	Ch:35.20m to 36.50m	1	1.30		2.50	3.25			
	Ch:36.50m to 42.70m	1	6.20		2.50	15.50			
	Ch:42.70m to 44.00m	1	1.30		2.50	3.25			
	Ch:44.00m to 45.50m	1	1.50		2.50	3.75			
	Ch:45.50m to 46.80m	1	1.30		2.50	3.25			
	Ch:46.80m to 60.90m	1	14.10		2.50	35.25			
	Eastern Side								
	Ch:0.00m to 20.10m	1	20.10		2.50	50.25			
	Ch:20.10m to 33.40m	1	13.30		2.50	33.25			
	Ch:33.40m to 43.40m	1	10.00		2.50	25.00			
	Ch:43.40m to 47.90m	1	4.50		2.50	11.25			
				Present Qty		**493.25**	**Sqm**		
				Qty Paid In 2nd Bill		**1112.62**	**Sqm**		
				Present Qty		**1605.87**	**Sqm**	493.25	
				Qty Deduct In 2nd Bill		**1112.62**	**Sqm**		
				Qty Payable In 3rd Bill		**493.25**	**Sqm**		
				Above 125%		**493.25**	**Sqm**	**9235.44**	**4555381.00**

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010
Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in

Date of Pre-Measurement : 06-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
109	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanised sq. rod for								
	3rd Bill								
	Deo Marvel Park								
	Gate-1	1	1.30		3.20	4.16			
	Gate-2	1	4.80		3.20	15.36			
					Present Qty	**19.52**	**Rmt**		
					Qty Paid In 2nd Bill	**89.06**	**Rmt**		
					Present Qty	**108.58**	**Rmt**	19.52	
					Qty Deduct In 2nd Bill	**89.06**	**Rmt**		
					Qty Payable In 3rd Bill	**19.52**	**Rmt**		
					Above 125%	**19.52**	**Rmt**	**12599.75**	**245948.00**

A.E.E. (Project)

Contractor

Bengaluru 560 010 — Consultant

Asst. Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 01-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
115	Providing and fixing M.S. Hand railing for Balcony with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections hould be cut to length, welded and grinded wherever necessary etc., complete . The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and directions of the Engineer in charge.								
	3rd Bill								
	Vivekananda Park								
		3	5.70		1.20	20.52			
					Present Qty	**20.52**	**Sqm**		
					Qty Paid In 2nd Bill	**0.00**	**Sqm**		
					Present Qty	**20.52**	**Sqm**		
					Qty Deduct In 2nd Bill	**0.00**	**Sqm**		
					Qty Payable In 3rd Bill	**20.52**	**Sqm**	**3040.50**	**62392.00**

A.E.E (Project)

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Consultant

Asst. Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 02-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
121	Executive Bench-Made out of Sadarahalli grey stone with hand supports with 3 line finishing with arch design with 100mm slabs. Height 90X Length 1500 width 45 cms (Data approved rate) complete as per specifications and directions of the Engineer in charge								
	3rd Bill								
	For Benches								
	Deo Marvel Layout								
		12				12.00			
	Vivekananda Park								
		10				10.00			
	Nishargha Park								
		10				10.00			
					Present Qty	**32.00**	**Each**		
					Qty Paid In 2nd Bill	**36.00**	**Each**		
					Present Qty	**68.00**	**Each**	32.00	
					Qty Deduct In 2nd Bill	**36.00**	**Each**		
					Qty Payable In 3rd Bill	**32.00**	**Each**	**18382.00**	**588224.00**

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Consultant

Asst. Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Pre-Measurement : 02-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
126	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,. (Data Rate)complete as per specifications and directions of the Engineer in charge								
	3rd Bill								
	Deo Marvel Park								
	New Drain								
	Southern Side								
	Ch:0.00m to 6.00m	4	0.60	0.90		2.16			
						Present Qty	**2.16**	**Sqm**	
						Qty Paid In 2nd Bill	**47.10**	**Sqm**	2.16
						Present Qty	**49.26**	**Sqm**	
						Qty Deduct In 2nd Bill	**47.10**	**Sqm**	
						Qty Payable In 3rd Bill	**2.16**	**Sqm**	
						Above 125%	**2.16**	**Sqm**	**2360.37**	**5099.00**

A.E.E (Project)

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Contractor

Consultant

Asst. Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 05-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
133	Supply & fixing of Arm & Pedal Bike : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic								
	3rd Bill					1.00			
	Shankar Nag Park	1							
						Present Qty	**1.00**	**Each**		
						Qty Paid In 2nd Bill	**0.00**	**Each**		
						Total Qty	**1.00**	**Each**		
						Qty Deduct In 2nd Bill	**0.00**	**Each**		
						Qty Payable In 3rd Bill	**1.00**	**Each**	**214625.00**	**214625.00**

A.E.E. (Project)

Contractor

Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package III, Improvements to Parks and providing indoor gym equipments in Kempegowda ground in ward no.88 and 89 in Yelahanka Satellite Town Sub Division Improvements to Park, Nursery Park and Playground in Dasarahalli Layout in Ward No.88 in Yelahanka Satellite Town Sub Division Improvements to Park, Nursery Park and Playground in Dasarahalli Layout in Ward No.88 in Yelahanka Satellite Town Sub Division Improvements to parks in ward No.6 in Yelahanka satellite town sub division

Date of Measurement: 03-5-22

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Est	Supply & Fixing of Big Boulder Wheel : All products must tested and certified to meet EN1176:08 safety standards with GS test mark. The EN1176:08 certificates must be issued by a reputed notified international Certifying Body such as TÜVSÜD, TÜV, CPSC, or SGS only. The GS marked EN1176:08 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN1176:08 certified products either by themselves or through their dealers or contractors. These EN1176:08 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN1176:08 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are machined as necessary and welded in an approved MIG process. All welds are								
1st Bill									
Less Warned Parts		1							
							A.E.E. Project		
							Present Qty	1.00	Each
							Qty Paid in 2nd Bill	0.00	Each
							Total Qty	1.00	Each
							Qty Deduct in 2nd Bill	0.00	Each
							Qty Payable in 2nd Bill	1.00	Each

Contractor

Asst. Engineer

Asst. Executive Engineer
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 05-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
135	Supply & fixing of Elliptical Cross Trainer: All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to								
	3rd Bill								
	Deo Marvel Park	1				1.00			
					Present Qty	**2.00**	**Each**	1.00	
					Qty Paid In 2nd Bill	**0.00**	**Each**		
					Total Qty	**2.00**	**Each**		
					Qty Deduct In 2nd Bill	**0.00**	**Each**		
					Qty Payable In 3rd Bill	~~**2.00**~~ 1.00	**Each**	176750.00	~~**353500.00**~~ 176750.00

Contractor

Consultant

Asst. Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

54

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 05-07-23

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
136	Supply & fixing of Pull Down Challenger : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG								
	3rd Bill								
	Deo Marvel Park	1				1.00			
						Present Qty	**1.00**	**Each**		
						Qty Paid In 2nd Bill	**0.00**	**Each**		
						Total Qty	**1.00**	**Each**		
						Qty Deduct In 2nd Bill	**0.00**	**Each**		
						Qty Payable In 3rd Bill	**1.00**	**Each**	298960.00	298960.00

Contractor

Consultant

Asst. Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Poysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 05-07-22

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
137	Supply & fixing of Seated Chest Press : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds								
	3rd Bill								
	Shankar Nag Park	1				1.00			
	Deo Marvel Park	1				1.00			
					Present Qty	**2.00**	**Each**		
					Qty Paid In 2nd Bill	**0.00**	**Each**		
					Total Qty	**2.00**	**Each**		
					Qty Deduct In 2nd Bill	**0.00**	**Each**		
					Qty Payable In 3rd Bill	**2.00**	**Each**	290375.00	580750.00

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Consultant

Asst. Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner